

Reviewed for Code Compliance  
Kitsap County Building/ Fire Marshals  
08/12/2020 12:52 PM kwlodarchak

13 steps, 72" wide, 24" deep,  
with a 7-1/2" rise. Wooden  
timber construction with gravel  
infill. Standard safety  
handrails on both sides.  
Steps are sloped back to front  
to avoid ponding.