Reviewed for code compliance
with IRC 2015
Kitsap County Building Department
lasmith@co.kitsap.wa.us
11/16/2020

BASIC PERMIT PACKAGE
REVIEWED FOR CODE COMPLIANCE
WITH IRC 2015
KITSAP COUNTY BUILDING DEPARTMENT

Window, Skylight and Door Schedule

Project Information	*Contact Information*
ENW Red Barn Lane, LLC.	Rachel Roupe
1880 Plan	425-736-3140
	rroupe@envisionnorthwest.com

	Ref.	U-factor	Qt.	Width Feet	Width Inch	Height Feet	Height Inch	Area	UA
Exempt Swinging Door (24 sq. ft. max.)								0.0	0.00
Exempt Glazed Fenestration (15 sq. ft. max.)								0.0	0.00

Vertical Fenestration (Windows and doors)

Component Description	Ref.	U-factor	Qt.	Width Feet	Width Inch	Height Feet	Height Inch	Area	UA
Ply Gem Whilte Vinyl Window		0.28	1	2	6	4	0	10.0	2.80
Ply Gem Whilte Vinyl Window		0.28	1	6	0	4	6	27.0	7.56
Ply Gem Whilte Vinyl Window		0.28	1	2	0	3	0	6.0	1.68
Ply Gem Whilte Vinyl Window		0.28	1	2	6	5	0	12.5	3.50
Ply Gem Whilte Vinyl Window		0.28	1	2	6	5	0	12.5	3.50
Ply Gem Whilte Vinyl Window		0.28	1	2	0	5	0	10.0	2.80
Ply Gem Whilte Vinyl Window		0.28	1	2	0	5	0	10.0	2.80
Ply Gem Whilte Vinyl Window		0.28	2	2	0	6	0	24.0	6.72
Ply Gem Whilte Vinyl Window		0.28	1	3	0	6	0	18.0	5.04
Ply Gem Whilte Vinyl Window		0.28	1	6	0	4	0	24.0	6.72
Ply Gem Whilte Vinyl Window		0.28	1	1	6	3	0	4.5	1.26
Ply Gem Whilte Vinyl Window		0.28	2	2	6	4	0	20.0	5.60
Ply Gem Whilte Vinyl Window		0.28	1	3	0	5	0	15.0	4.20
Ply Gem Whilte Vinyl Window		0.28	1	2	0	4	0	8.0	2.24
Ply Gem Whilte Vinyl Window		0.28	1	6	0	5	0	30.0	8.40
								0.0	0.00
								0.0	0.00
								0.0	0.00

								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00

Sum of Vertical Fenestration Area and UA	231.5	64.82
Vertical Fenestration Area Weighted U = UA/Area		0.28

Overhead Glazing (Skylights)

Component Description	Ref.	U-factor	Qt.	Width Feet	Width Inch	Height Feet	Height Inch	Area	UA
								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00
								0.0	0.00

Sum of Overhead Glazing Area and UA	0.0	0.00
Overhead Glazing Area Weighted U = UA/Area		0.00

Total Sum of Fenestration Area and UA ***(for heating system sizing calculations)*** 231.5 64.82

Established Basic Permit #

19-03671

Permit Number: 20-04899